

**DIVISION OF THE STATE FIRE MARSHALL
BUREAU OF FIRE PREVENTION
BOILER SAFETY PROGRAM**

This inspection is intended for your safety and the safety of the citizens of Florida. Your cooperation is greatly appreciated.

Boiler - Fired Pressure Vessel report of Inspection

Date Inspected 09/15/2021	Cert. Exp Date	Certificate Posted ☒ Yes ☐ No	Follow Up Inspection ☒ Yes ☐ No	Jurisdiction Number 004721	Nat'l Bd. No. 9964	Other No.	
Owner Tailored Brands Inc			Owner Email maintenanceinvoices@tailoredbrands.com		Kind of Inspection ☐ Int ☒ Ext		Cert Inspection ☐ Yes ☒ No
Owner Street Address 6100 Stevenson Blvd Bldg B			Owner City Fremont		State CA	Zip 94538-2490	
User Name - Object Location Men's Wearhouse #3319			Nature Of Business Retail		Object Location - County Hillsborough		
User Street Address 8009 Citrus Park Dr			User City Tampa		State FL	Zip 33625-3001	
Type Electric	ASME Code Stamp M	Year Built 2006	Manufacturer Pacific				
Specific Location in Plant SHOP		Use Process	Fuel Electric	Method of Firing Electricity	Pressure Gage Tested ☐ Yes ☒ No		
Pressure Allowed 100	This Inspection 100 psi	Prev. Inspection 100 psi	Safety Relief Valves Set At 100 psi	Total Capacity 423 LB/HR		Heating Surface and/or BTU 61000 BTU/hr	
Is condition of object such that a certificate may be issued? (If No, explain fully under condition)				Hydro Test ☐ Yes ☒ No PSI DATE			
CONDITIONS: With respect to the internal surface, describe and state location of any scale, oil or other deposits. Give location and extent of any corrosion and state whether active or inactive. State location and extent of any erosion, grooving, bulging, warping, cracking or similar condition. Report on any defective rivets, bowed, loose or broken stays. State condition of all tubes, tube ends, coils, nipples, etc. Describe any adverse conditions with respect to pressure gage, water column, gage glass, gage cocks, safety valves, etc. Report conditions of setting, linings, baffles, supports, etc. Describe any major changes or repairs made since last inspection. Clear all violations from my inspection of 9/9/21 - OK to issue cert at this time.- Site glass and drain valve was replaced as was the bottom boiler blown down line and the high pressure control with manual rest.							
REQUIREMENTS: (List of Code Violations) None Required							
Name and Title of Person To Whom Requirements Were Explained Jamal Hussein - Mgr							
I HEREBY CERTIFY THIS IS A TRUE REPORT OF MY INSPECTION 							
Inspector Name Lance Dietz		Ident. No. FL-1313 NB-10240		Employed By XL Insurance America, Inc.		Ident. No. 30199785	

**D14-379
10/01/2000**