

**DIVISION OF THE STATE FIRE MARSHALL
BUREAU OF FIRE PREVENTION
BOILER SAFETY PROGRAM**

This inspection is intended for your safety and the safety of the citizens of Florida. Your cooperation is greatly appreciated.

Boiler - Fired Pressure Vessel report of Inspection

Date Inspected 06/28/2023	Cert. Exp Date	Certificate Posted ☒ Yes ☐ No	Follow Up Inspection ☒ Yes ☐ No	Jurisdiction Number 025576	Nat'l Bd. No. 13979	Other No.	
Owner Tailored Brands Inc			Owner Email com		Kind of Inspection ☐ Int ☒ Ext		Cert Inspection ☐ Yes ☒ No
Owner Street Address 6100 Stevenson Blvd Bldg B			Owner City Fremont		State CA	Zip 94538-2490	
User Name - Object Location Men's Wearhouse #3319			Nature Of Business Retail		Object Location - County Hillsborough		
User Street Address 8009 Citrus Park Dr			User City Tampa		State FL	Zip 33625-3001	
Type Miniature	ASME Code Stamp M	Year Built 2017	Manufacturer Pacific				
Specific Location in Plant Tailor Shop		Use Process	Fuel Natural Gas	Method of Firing Automatic	Pressure Gage Tested ☐ Yes ☒ No		
Pressure Allowed 100	This Inspection 100 psi	Prev. Inspection 100 psi	Safety Relief Valves Set At 100 psi	Total Capacity 423 LB/HR	Heating Surface and/or BTU 61000 BTU/hr		
Is condition of object such that a certificate may be issued? (If No, explain fully under condition)				Hydro Test ☐ Yes ☒ No PSI DATE			
CONDITIONS: With respect to the internal surface, describe and state location of any scale, oil or other deposits. Give location and extent of any corrosion and state whether active or inactive. State location and extent of any erosion, grooving, bulging, warping, cracking or similar condition. Report on any defective rivets, bowed, loose or broken stays. State condition of all tubes, tube ends, coils, nipples, etc. Describe any adverse conditions with respect to pressure gage, water column, gage glass, gage cocks, safety valves, etc. Report conditions of setting, linings, baffles, supports, etc. Describe any major changes or repairs made since last inspection. High pressure steam boiler was inspected externally using FL FAC 69A-51, National Board Inspection Code (NBIC), and ASME CSD-1 as guides. I observed the boiler under normal operating pressure and no fire side, casing, or water side leaks were noted. No operating control deficiencies were noted. All previously identified violations regarding the condensate tank, the leaking boiler water level gage glass, and the condensate return piping have been corrected.							
REQUIREMENTS: (List of Code Violations) None Required							
Name and Title of Person To Whom Requirements Were Explained Jamal Hussein							
I HEREBY CERTIFY THIS IS A TRUE REPORT OF MY INSPECTION							
Inspector Name Ivan Puig		Ident. No. FL-23-000736 NB-14428		Employed By XL Insurance America, Inc.		Ident. No. 30199785	

**D14-379
10/01/2000**