

**DIVISION OF THE STATE FIRE MARSHALL
BUREAU OF FIRE PREVENTION
BOILER SAFETY PROGRAM**

This inspection is intended for your safety and the safety of the citizens of Florida. Your cooperation is greatly appreciated.

Boiler - Fired Pressure Vessel report of Inspection

| | | | | | | |
|--|-----------------------------------|---|---|---|---|--|
| Date Inspected 07/14/2022 | Cert. Exp Date | Certificate Posted <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | Follow Up Inspection <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Jurisdiction Number 136626 | Nat'l Bd. No. 301780 | Other No. |
| Owner InTown Suites | | | Owner Email tammy.church@intownsuites.com | | Kind of Inspection <input type="checkbox"/> Int <input checked="" type="checkbox"/> Ext | Cert Inspection <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| Owner Street Address 980 Hammond Dr Ste 500 | | | Owner City Atlanta | | State GA | Zip 30328-8186 |
| User Name - Object Location InTown Suites | | | Nature Of Business Hotel | | Object Location - County Orange | |
| User Street Address 1951 Central Florida Pkwy | | | User City Orlando | | State FL | Zip 32837-9291 |
| Type Water Tube | ASME Code Stamp H | Year Built 2020 | Manufacturer Laars | | | |
| Specific Location in Plant Boiler Room | | Use Hot Water Supply | Fuel Natural Gas | Method of Firing Automatic | Pressure Gage Tested <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | |
| Pressure Allowed 160 | This Inspection 160 psi | Prev. Inspection 160 psi | Safety Relief Valves Set At 125 psi | Total Capacity 2289000 BTU/HR | Heating Surface and/or BTU 52.6 sq ft / 526000 BTU/hr | |
| Is condition of object such that a certificate may be issued? (If No, explain fully under condition) | | | | Hydro Test <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | | |
| <p>CONDITIONS: With respect to the internal surface, describe and state location of any scale, oil or other deposits. Give location and extent of any corrosion and state whether active or inactive. State location and extent of any erosion, grooving, bulging, warping, cracking or similar condition. Report on any defective rivets, bowed, loose or broken stays. State condition of all tubes, tube ends, coils, nipples, etc. Describe any adverse conditions with respect to pressure gage, water column, gage glass, gage cocks, safety valves, etc. Report conditions of setting, linings, baffles, supports, etc. Describe any major changes or repairs made since last inspection.</p> <p>An external inspection was completed on the boiler. This inspection included a review of maintenance history, equipment accessibility, and operating conditions. Safety features were tested by maintenance. As a result of this inspection, no new recommendations were made.</p> | | | | | | |
| <p>REQUIREMENTS: (List of Code Violations)</p> <p>None Required</p> | | | | | | |
| Name and Title of Person To Whom Requirements Were Explained Tammy Church, Facilities Services Coordinator | | | | | | |
| I HEREBY CERTIFY THIS IS A TRUE REPORT OF MY INSPECTION | | | | | | |
| Inspector Name Christopher Adair | | Ident. No. FL-21-000654 NB-16205 | | Employed By Chubb | | Ident. No. 30199789 |

**D14-379
10/01/2000**